26 February 1986

MEMOR	MITCHA	FYOR	THE	RECORI

SUBJECT: INTERNET - OTI Review on 24 February 1986

STAT	Attendees:	

- 1. Overseas Telecommunications, Inc. (OTI) reported the following items:
- a. A preliminary report on the microwave tail would be obtained this week. There appears to be a reasonably good chance that the single hop 6 GHz from Quantico to the International Hotel building in Reston might be cleared.
- b. OTI will determine what costs, if any, will be associated with getting power into the Quantico site. Their point of contact is Sam Ward of the Rural Electric Association.
- c. OTI will establish the power requirements and provide these numbers to FBIS so that the emergency generator can be sized and procured.
- d. OTI will generate an overall schedule and provide it to FBIS next week.
- e. OTI has decided to refurbish the existing building as opposed to building a new structure.
- f. The "coordination notice" for the Earth Terminal has been filed and should be ready for a F.C.C. license application toward the end of March. The same process will take place for the microwave tail as soon as the actual link is established.

	STAT
C/FBIS/ESG/FED	

Distribution: STAT 1 - OTI (Ha

1 - OTI (Handcarried by

1 - Chrono